



WIGRAM MAGDALA LINK UPDATE

ESTIMATED COMPLETION DATE:
MID TO LATE 2016

Hawkins Infrastructure is building a new road over Curletts Road (State Highway 73) connecting Wigram Road with Birmingham Drive via Magdala Place. This newsletter is an update of progress on this project.

In the past three months, ground improvement work has been completed under the new road alignment and earthworks for concrete retaining walls has started.

The Curletts Road slip lane to the motorway on ramp has been closed to allow access to the bridge pier site and additional roadside barriers have been installed to provide work site protection. Motorists are asked to take extra care through this area and observe temporary speed restrictions in place around the work site.

Bridge piers have been excavated and work crews have started building the bridge

substructure. The bridge mid-span will be built first, while critical ground settlement occurs either side of the new alignment.

New kerb lines have been installed on both Wigram Road and Magdala Road so they can be widened.

Delivery and installation of girders (planned for October) will result in significant disruption to traffic, but this work will happen between the hours of 8.30pm and 6am to minimise impact on road users.

Road works will soon begin on Magdala Place towards the Annex Road and Birmingham Drive intersection, which will affect parking in the area. Hawkins will begin talking with businesses in the area about this soon.

The site office is located off Magdala Place and staff are available 8.30am to 5pm. The site foreman is **Rob Roy** – 027 5071 011.



MAGDALA EMBANKMENT

To receive this newsletter electronically or for more information, go to www.ccc.govt.nz/wigrammagdala or contact:

CHAD BEVAN
Senior Project Manager, Hawkins Group
027 801 2403
Chad.Bevan@hawkins.co.nz

JOHN EDMONDS
Project Manager, Christchurch City Council
941 8611 | 027 489 5306
John.Edmonds@ccc.govt.nz

UPCOMING WORK:

AUGUST

- Completion of earth embankments each side of Curletts Road
- Completion of retaining wall structures adjacent to Magdala Place
- Bridge pier and column works each side of Curletts Road
- Wigram Road and Treffors Road drainage
- Completion of significant service adjustments and culvert drainage on Magdala Place roadway

SEPTEMBER

- Bridge pier and column works each side of Curletts Road
- Three to six month settlement of embankments
- Wigram Road and Treffors Road road works
- Magdala Place road works

OCTOBER

- Delivery and placement of super-T girders on bridge mid-span
- Three to six month settlement of embankments

